

# Wolf Lake Elementary School

(CR Intermediate)

1771 W Ponkan Rd Apopka, FL 32712



## **Project Information:**

Project Start: Dec 2017

Project Completion: May 2018Funding Source: Sales Tax

District: 7

Learning Community: N
Architect/Engineer: SGM
Contractor: Wharton Smith
Project Manager: David Brown

Project Budget: \$1.1 M

## **Project Description:**

Project scope provides for HVAC improvements associated with the removal of the adjoining elementary school cooling load from the plant.

### Improvements include:

- -Revision of the piping scheme to a primary-secondary system in lieu of the current variable primary system
- -Appropriately sized primary pumps and new secondary pumps
- -Termination of the chilled water piping to the elementary school
- -Building automation system modifications at the CEP
- -VFD replacement for all pumps and fans
- -Cooling tower refurbishment
- -Condenser water chemical treatment system replacement
- -A complete system flush and water-side test and balance

## **Project Update:**

Project completed and accepted.